Daily Field Report

Phase 2 Storm Drain & Utility Relocation

DFR-2026-0211
City of Mesa — Public Works
Contract No. RIV-2025-0847

DATE	OBSERVER	LOCATION	WEATHER / CONDITIONS
February 11, 2026	R. Martinez, Superintendent	STA 42+50, Phase 2 Area B	Clear, 58°F, dry ground

DISCOVERY DETAILS CRITICAL

Excavation crew encountered an unmarked 12-inch ductile iron pipe (DIP) water main at STA 42+50 during storm drain trench work at approximately 08:45. The main is approximately 4 feet below grade, running perpendicular to our proposed storm drain alignment. City water utility emergency locate was called immediately and confirmed the line is live and under pressure. A 20-foot exclusion zone has been established and all mechanical excavation in the area has been halted.

Near-miss documented: vacuum truck contacted pipe crown during initial exposure. No damage to pipe, but incident logged per safety protocol. City water department representative (M. Castillo) arrived on site at 10:15 and confirmed no indication of this main in the utility atlas provided during bid phase.

PRIOR OBSERVATIONS — FEBRUARY 9, 2026

During potholing operations on February 9, crew flagged an alignment mismatch at STA 41+80 through STA 42+20. Contract plans indicated a 6-foot horizontal offset from existing utilities, but field measurements showed only 3.2 feet of clearance. This discrepancy was documented in DFR-2026-0209 but excavation continued eastward under the assumption it was a mapping error. In retrospect, this mismatch may have been an early indicator of the unmapped utility encountered today.

CONTRACTOR ACTIONS

Contractor has submitted RFI-047 requesting a 15-foot horizontal offset for the storm drain alignment to maintain required clearances from the discovered water main. This offset will require a design revision to the CB-7 junction structure (per §501.1) and relocation of the Type II energy dissipator at the revised outfall location (per §601.2). Engineer Torres has been contacted by phone and is reviewing the proposed offset.

Crew is planning to resume excavation in the offset alignment as soon as the RFI response is received from Engineer Torres, targeting end of this week. Material orders for revised CB-7 formwork have been placed on a hold-for-release basis with the supplier.

IMPACT ASSESSMENT

COST EXPOSURE
$45,000
Design revision + CB-7 junction redesign + diffuser relocation

SCHEDULE IMPACT
12 days
Critical path — redesign + procurement + installation

REMAINING FLOAT
8 days
Phase 2 milestone: August 15, 2026

Crew of 8 on standby at $4,800/day until resolution. Phase 3 paving cannot begin until Phase 2 utility relocation is accepted. Contingency exposure: $45,000 of $312,000 remaining (14.4%).

CONTRACT REFERENCES

§7.3.1	Differing Site Conditions — 48-hour written notice required for subsurface conditions differing materially from contract documents
§12.4	Water Main Conflicts — Minimum 10-foot horizontal and 18-inch vertical clearance required from existing water mains

§12.6	Utility Owner Coordination — Encroachment permits required before work within 5 feet of utility (15–30 business days processing)
§12.4.3	Backfill in Utility Proximity Zones — Class II aggregate, 95% compaction in 4-inch lifts, hand compactors only within 24 inches

PHOTO DOCUMENTATION

IMG_4251.jpg — Exposed 12" DIP at STA 42+50, looking east

IMG_4253.jpg — Exclusion zone markers and barricade setup

IMG_4255.jpg — Vac truck contact point on pipe crown (no damage)

IMG_4258.jpg — Overview of conflict zone with storm drain alignment flags

CURRENT STATUS — WORK HALTED

All mechanical excavation suspended in STA 41+50 through STA 43+50. Crew redirected to advance bedding work at STA 39+00–41+00 (unaffected area). Formal written notice of differing site conditions to be submitted to City within 48 hours of discovery. Awaiting RFI-047 response from Engineer Torres.

R. Martinez

R. Martinez, Superintendent — Feb 11, 2026, 16:30

Project Manager Review — Date / Time